

Deben district Camp, Site services Risk assessment

Deben district camp – Henham Park	Date of assessment – 24\05\24	Author – Richard Chaston
-----------------------------------	-------------------------------	--------------------------

Hazard	Whos at risk?	CONTROLS AND MEASURES
Cables And Pipes	Everyone on site	<ul style="list-style-type: none"> - Cables and pies will be on the ground - All participants will be made aware of tehm and advised not to touch them - All participants to be aware of the Trip hazard they pose - Any leaks or issues to be reported to side services
Puffin Billy (water heaters) Diesil	Kitchen staff, authorised staff	<ul style="list-style-type: none"> - Diesil based immersion heater - Instruction to be given to a low number of people before use, NO OTHER PERSONS to attempt to light units. - Diesil to be stored in locked trailer - To be filled away from naked lights and outside when unit cold - Fire extinguisher to be very close - Temp to be monitored to avoid scolds - Water level to be monitored and not allowed to be run dry
Lighting bars	All on camp	<ul style="list-style-type: none"> - To be secured and checked a secured to any substrate ie roofs and posts. Any loose fittings to be reported immediately
Generators	Site services staff and leadership team	<ul style="list-style-type: none"> - Main Unit should require NO additional fuelling. If any unit need filling to be done ONLY by site services or designate.

		<ul style="list-style-type: none"> - Units will be fenced off to avoid burns and tampering, all camp should be made aware - Smaller units to be dealt with in same way - Advise should be sought before anything is plugged in to the unit or plugs to avoid overloading the unit.
Posts	All on camp	<ul style="list-style-type: none"> - All posts should have a sign on - Or a fence which will be orange - Advise people no to run in the night where visibility could cause a collision and injury
Fuels	Site services	<ul style="list-style-type: none"> - All kept in locked trailer and only accessed by site services